

Vyrnwy Aqueduct Modernisation Programme

Monthly Stakeholder Update
May 2024

VAMP External Stakeholder Update – May 2024

Narrative within Month

Area 01 Update:

- Lining works on the final pipeline (Line 2) have commenced and are expected to complete in August 2024. Following this, reinstatement will commence and we are currently finalising our reinstatement plans.
- Weekend working to commence in some areas and where required, we'll notify those affected in advance.

Area 02 Update:

- Slip lining (Line 1) between Long Lane (AP1014) and Wrexham Road (AP1024) now complete.
- Working areas will shortly be temporarily reinstated until we return in Summer 2024 to complete the final pipeline.

Area 03 Update:

- Slip lining (Line 1 of the aqueduct) between Stone House Lane (AP1027) and Moss Lane (AP1037) ongoing. Completion expected in late-June 2024. Once complete, we'll temporarily reinstate our excavations until we return to complete the final line of the aqueduct (Line 2) in late autumn 2024.
- Temporary Public Right of Way footpath closure and diversion in place whilst competing work at AP1036 (Moss Lane). Footpaths to be reinstated whilst not working at location.
- Slip lining (Line 1 of the aqueduct) between AP1038 (Moss Lane) and AP1041a (A49) now commenced for up to 16 weeks.
- Peckforton Hall Lane road closure to be continually managed through localised TM/signage to keep the road open at all times where possible.

Area 04 Update: Malpas to Tarporley Update (80063071.01):

- Preparatory works now commenced at Lodge Lane (AP1046) and Eaton Lane (AP1049) in advance of starting lining operations from Lodge Lane in late-June. We'll be continuously working with those affected by this work.
- Weekend working expected whilst completing preparatory works in some areas and we'll notify those affected in advance.
- Temporary road closures required along Lodge Lane, Sapling Lane and Lightfoot lane whilst completing lining works. We are now finalising the dates and plans for this work. We'll write to you again once our designs are confirmed and we'll be working with those affected to mitigate any impacts.
- Community drop-in session now planned on Tuesday 25th June at Cotebrook Village Hall from 3pm to 6:30pm.

Key Dates: Malpas to Tarporley Area Construction Programme

Customer Area	Cleaning Line 3	Lining		Programme Key
		Line 1	Line 2	
Area 01 Malpas, No Mans Heath and District	Complete	Complete	Ongoing	Complete
Area 02 Bickerton, Egerton, Bulkeley and Ridley	Complete	Complete	Summer 2024	Ongoing
Area 03 Peckforton, Beeston, Spurstow, Bunbury	Complete	Ongoing	Autumn 2024	Planned
Area 04 Tiverton and Tilstone, Tarporley, Rushton	Complete	Ongoing	Winter 2024 (TBC)	

Virtual Exhibition Webpage (Malpas to Tarporley):

<https://uuhub.co.uk/vyrnwy/malpas-to-tarporley/>

Live Programme and Traffic Management Updates:

<https://www.unitedutilities.com/vamp-live-updates>

Customer Contact Number:

0345 672 3723

Malpas to Tarporley Project Reference: 80063071.01

Tarporley to Norton Project Reference: 80063071.02

Virtual Exhibition Webpage (Tarporley to Norton):

<https://uuhub.co.uk/vyrnwy/tarporley-to-Norton/>

Keeping in Touch

Customer and Stakeholder Updates - Further updates to all customer areas (CA01-CA04) will be provided throughout the project to ensure regular updates on our main construction works, including visits to those properties directly impacted. Additional public community drop in sessions will also be held in advance of lining works commencing, with information for each drop in session sent via letter, email and/or via the virtual exhibition webpage.

Virtual Exhibition Webpage Updates - Virtual exhibition webpage updated in September 2023 to reflect recent amendments to working areas locations, with continuous updates provided as works progresses under 'Live Updates' tab – Refer to live updates for up to date works in each area.

Monthly Stakeholder Updates - Monthly stakeholder updates to provide regular updates on works progress. All impacted Parish and Ward councils will receive updates, in addition to key stakeholders identified within each area.

Keeping in touch – For all customer related queries, we're available 24/7, 365 days a year. You can call us on 0345 672 3723 quoting project number 80063071.01, contact us via our social media channels or complete the feedback form on our virtual exhibition site. We'll be happy to help.